

Water Manager Report March 9, 2024 by Deans Kuns

<p>Jan. 14 Bill Dimmock , Gunnar Ramstum and Dean Kuns The vault and cage for the poly tank</p> <p>Jan. 21 Bill Dimmock Finished squaring up the value pit. Getting it ready for the vault.</p> <p>Jan. 25 - 26 Gunnar Ramstum and Dean Kuns Replaced the plastic values with brass values at the poly tank.</p> <p>Jan. 27 Bill Dimmock Set the footings for the vault.</p> <p>Jan. 28 Bill Dimmock , Chris Macdonald and Dean Kuns Started setting the blocks for the vault..</p> <p>Feb. 9 Chris Macdonald and Gunnar Ramstum Installed the base's for the Water status signs</p>	<p>Feb. 10 Gunnar Ramstum and Dean Kuns Mounted the "BOIL WATER" signs to the posts</p> <p>Feb. 12 Gunnar Ramstum and Dean Kuns Did inventory of the parts room And took fluoride water sample from the corner of Ocotillo & Canyon.</p> <p>Feb.19 Bill Dimmock , Bill Fair and Chris Macdonald Completed the vault.</p> <p>Feb. 24 Dean Kuns Realigned the pipe going into the poly tank and filled the end of the trench to get ready for the cage over the values.</p> <p>Feb 29 Read Meters</p>
--	---