

Water Manager Report January 13, 2024 by Deans Kuns

Nov. 11

Gunnar Ramstum , Daryl Holmes Jr.
and Dean Kuns
Drained the chlorinated water from the
poly tank.

Nov. 12

Bob Mooney , Rob Mooney ,
Daryl Holmes Jr , Daryl Holmes Sr ,
Gunnar Ramstum , Stephen Fillmore ,
Kent Dover and Dean Kuns
Installed the overflow to the poly tank.
Rinsed the poly tank and began filling it.

Nov. 13

Gunnar Ramstum and Dean Kuns
Took a water sample from the poly tank.

Nov. 22

The first test on the poly tank came back
positive for coliform
Gunnar Ramstum , Daryl Holmes Jr
and Dean Kuns.
Treated the poly tank with chlorine.

Nov. 24

Gunnar Ramstum and Dean Kuns
Drained the chlorinated water from the
poly tank.

Nov. 25

Dean Kuns
Started refilling the poly tank.

Nov. 26

Gunnar Ramstum and Dean Kuns
Took a water sample from the poly tank.

Dec. 15

Gunnar Ramstum , Stephen Fillmore
and Dean Kuns
Started installing the gauge on the
poly tank.
Thanks to Tom Stucke
For picking up and delivering the
galvanized pipe for the gauge.

Dec. 16

Gunnar Ramstum , Rob Mooney
and Dean Kuns
Finished installation of the gauge
on the poly tank.

Dec. 17

Gunnar Ramstum and Dean Kuns
Marked the gauge with reflective tape.

Dec. 26

Daryl Holmes Jr , Ron Akey and
Dean Kuns
Repaired Stafford's Crossing.

Dec. 31

Dean Kuns
Read meters

Jan. 1

Dean Kuns
Took water samples 1 for coliform
1 for fluoride

Jan. 8

Dean Kuns
Poly tank on line.